

# I-70 Dedicated Truck Lane Project - Timeline

---

## Milestones:

1. Corridor Development Agreement (CDA) completed Dec 2008, executed Jan 2009
2. MOU completed Dec 2008, executed Jan 2009
3. Feasibility Study – RFP posted Feb 2009
4. Consultant selection process March 2009
5. Consultant contract April-May 2009
6. Feasibility Study – began June 2009
7. Feasibility Study – Phase 1 completion expected March 2010.
8. Feasibility Study – Phase 2 completion expected March 2011.