



HOOSIER HEARTLAND HIGHWAY

SR 25 - Segment 1

FROM I-65 TO 0.42 mile east of Tippecanoe/Carroll County Line

Butler, Fairman & Seufert, Inc.



Project Description

- 4 Lane Divided, Limited Access Highway, 80-foot median
- Seven Intersections:
 - Existing SR 25 via connectors at each end
 - CR 500E, CR 450N, CR 750E, CR 900E, CR 700N
- 12 Bridges:
 - 4 Stream Crossings
 - SR 25 Overpasses CR 900N, Norfolk Southern, County Line Road
 - Grade Separations CR 300N, CR 500E, CR 625E, CR 900E, CR 100E
- County Roads Closed to Through Traffic
 - CR 400N, CR 600N, CR 600N, CR 800N terminated with cul-de-sac each side

Status

CONTRACT	LETTING	EST. COMPLETION
Bridge contracts		
IB-30842/1000E	12/08	05/10
IB-30839/625E	12/08	06/10
IB-30838/500E	05/09	09/10
IB-30837/300N	09/09	06/11
IB-30841/900E	07/09	08/10
Mainline contracts		
IR-30844/1C	11/08	06/10
IR-30843/1B	08/09	10/11
IR-30840/1A	05/10	08/12



Summary


- Permits are complete.
- Utility and railroad coordination is complete.
- Right-of-way is cleared for construction.
 - (Exception: 3 pending condemnations)
- Design is complete and all contracts have let.
- Construction activities are underway.
- Tippecanoe County portion of SR 25 should be open to traffic by the end of 2012.






CR625E over SR 25 and NSRR











SR 25 over NSRR (west of County Line Road)





CR1000E over SR 25





CR500E over SR25 and NSRR

