Grantee: Indiana - IHCDA

Grant: B-08-DN-18-0001

January 1, 2015 thru March 31, 2015 Performance Report



Grant Number: Obligation Date: Award Date:

B-08-DN-18-0001

Grantee Name: Contract End Date: Review by HUD:

Indiana - IHCDA Submitted - Await for Review

Grant Award Amount: Grant Status: QPR Contact:

\$83,757,048.00 Active Rebecca Richardson

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$83,757,048.00 \$7,000,000.00

Total Budget: \$90,757,048.00

Disasters:

Declaration Number

NSP

Narratives

Areas of Greatest Need:

Since 1999, the foreclosure rate in Indiana has exceeded the national rate. From 2000-2007 Indiana&rsquos foreclosure rate ranked first or second in the country. Consequently,foreclosures are a persistent problem in Indiana unlike the recent phenomenon in coastal markets where the housing bubble burst in response to declining home values.

Distribution and and Uses of Funds:

In determining the areas of greatest need, the Indiana Housing and Community Development Authority (IHCDA) has identified two primary markets: 1) Revitalization Markets; and 2) Stabilization Markets. Both require unique approaches to mitigating or reversing the negative impacts of foreclosures and abandoned housing.

Definitions and Descriptions:

Blighted Structure Indiana Code does not define "blight" or "blighted structure" per se but properties or structures that, for the purposes of NSP, would fit this definition are described in IC 13-11-2-19.3, IC 36-7-1-3, and IC 36-7-9.

Definition of Affordable Rents IHCDA defines "affordable rents" as those county rent limits released by HUD for the HOME program. Continued Affordability IHCDA intends to utilize the HOME affordability period for all projects associated with the Comprehensive Neighborhood Revitalization Fund.

Low Income Targeting:

IHCDA intends to invest \$20.9 million of NSP funds available through the Comprehensive Neighborhood Revitalization Fund in the creation of housing opportunities for households whose incomes do not exceed 50 percent of area median income.

IHCDA estimates that if eligible communities take advantage of these opportunities, NSP funds will be produce approximately 250 permanent supportive housing units brought online. IHCDA also encourages eligible applicants to partner with their local Public Housing Authorities to provide additional rental opportunities for low-income individuals with NSP funds. In total, IHCDA estimates that this \$20.9 million of funding will result in over 350 rental housing units for households at or below 50% AMI.

Acquisition and Relocation:

IHCDA is unable to determine with any certainly at this time how many housing units will be demolished/converted or made available to individuals or families from the \$50 million Comprehensive Neighborhood Revitalization Fund available to communities, as this will depend on the areas and activities throughout the state in which NSP funds will be targeted. However, as stated previously in Section D, through low



income targeting, we anticipate in excess of 400 rental housing units being brought online through NSP activities.

Public Comment:

This section will provide a summary of public comments received regarding the proposed NSP Substantial Amendment. This section will be added once the document is submitted to HUD.

Persons who would like to comment on this amendment may send those comments to Neighborhood Stabilization Program, Indiana Housing and Community Development Authority, 30 South Meridian Street, Suite 1000, Indianapolis, IN 46204 or nsp@ihcda.in.gov. Comments must be received by 5:00 p.m. on November 26, 2008.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$88,520,529.60
Total Budget	\$0.00	\$88,520,529.60
Total Obligated	\$0.00	\$88,518,829.60
Total Funds Drawdown	\$0.00	\$88,528,508.52
Program Funds Drawdown	\$0.00	\$83,757,038.00
Program Income Drawdown	\$0.00	\$4,771,470.52
Program Income Received	\$0.00	\$5,715,160.16
Total Funds Expended	\$0.00	\$88,166,333.20
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$12,563,557.20	\$0.00
Limit on Admin/Planning	\$8,375,704.80	\$5,610,117.11
Limit on State Admin	\$0.00	\$5,610,117.11

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

 National Objective
 Target
 Actual

 NSP Only - LH - 25% Set-Aside
 \$20,939,262.00
 \$29,661,047.99

Overall Progress Narrative:

Activity focused on providing technical assistance and answering questions for partners who are finishing up active awards and for those that have lingering monitoring issues. Cities of Goshen, Hartford City, and East Chicago NSP-1 awards are still active. IHCDA continues to work with these recipients to complete work on final addresses. Next quarter will focus on completing new monitoring and resolving existing monitoring issues. IHCDA is no longer using a contractor for NSP services. IHCDA&rsquos internal compliance team is now fully staffed and ready to perform necessary monitoring and follow-up in 2ndQuarter 2015.



Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
NSP-MSP, Market Stabilization Fund	\$0.00	\$3,747,186.37	\$3,747,186.37
NSP001, Local Administration	\$0.00	\$4,304,483.30	\$3,975,607.75
NSP003, Acquisition/Rehabilitation	\$0.00	\$22,829,944.67	\$21,085,251.00
NSP004, Land Banks	\$0.00	\$335,470.64	\$335,470.64
NSP005, Demolition	\$0.00	\$1,509,832.72	\$1,213,311.35
NSP006, Redevelopment/New Construction	\$0.00	\$54,565,463.01	\$52,094,877.08
NSP1 Administration, State NSP1 Administration	\$0.00	\$1,305,333.81	\$1,305,333.81



Activities

Project # / Title: NSP003 / Acquisition/Rehabilitation

Grantee Activity Number: NSP1-009-004 - 120% Acq/Rehab - Bicknell

Activity Title: Acq/Rehab - Bicknell

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP003

Projected Start Date:

07/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Overall

Program Income Account:

NSP1-009-004 - Bicknell Program Income Account

Activity Status:

Completed

Project Title:

Acquisition/Rehabilitation

Projected End Date:

07/19/2013

Completed Activity Actual End Date:

Responsible Organization:

Jan 1 thru Mar 31, 2015

City of Bicknell

0411 1 till 4 Mai 31, 2013	10 Date
N/A	\$215,496.84
\$0.00	\$215,496.84
\$0.00	\$215,496.84
\$0.00	\$215,496.84
\$0.00	\$207,525.38
\$0.00	\$7,971.46
\$0.00	\$76,312.00
\$0.00	\$215,496.84
\$0.00	\$215,496.84
\$0.00	\$0.00
	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Bicknell, Knox County, IN

Activity Progress Narrative:

Progressing toward completion.



To Date

Accomplishments Performance Measures

#Energy Star Replacement Windows #Additional Attic/Roof Insulation #High efficiency heating plants 0 #Efficient AC added/replaced 0 #Replaced thermostats 0 0/0 #Replaced hot water heaters 0 0/1 #Light Fixtures (indoors) replaced 0 0/1 #Light fixtures (outdoors) replaced 0 0/1 #Clothes washers replaced 0 0/1 #Clothes washers replaced		This Report Period	Cumulative Actual Total / Expected
#Energy Star Replacement Windows #Additional Attic/Roof Insulation #High efficiency heating plants 0 #Efficient AC added/replaced 0 #Replaced thermostats 0 0/0 #Replaced hot water heaters 0 0/1 #Light Fixtures (indoors) replaced 0 0/1 #Light fixtures (outdoors) replaced 0 0/1 #Clothes washers replaced 0 0/1 #Clothes washers replaced		Total	Total
#Additional Attic/Roof Insulation 0 0/0 #High efficiency heating plants 0 0/0 #Efficient AC added/replaced 0 0/2 #Replaced thermostats 0 0/1 #Replaced hot water heaters 0 0/1 #Light Fixtures (indoors) replaced 0 0/19 #Light fixtures (outdoors) replaced 0 0/4 #Refrigerators replaced 0 0/1 #Clothes washers replaced 0 0/1	# of Properties	0	1/1
#High efficiency heating plants 0 0/0 #Efficient AC added/replaced 0 0/2 #Replaced thermostats 0 0/1 #Replaced hot water heaters 0 0/1 #Light Fixtures (indoors) replaced 0 0/19 #Light fixtures (outdoors) replaced 0 0/4 #Refrigerators replaced 0 0/1 #Clothes washers replaced 0 0/1	#Energy Star Replacement Windows	0	0/0
#Efficient AC added/replaced 0 0/2 #Replaced thermostats 0 0/1 #Replaced hot water heaters 0 0/1 #Light Fixtures (indoors) replaced 0 0/19 #Light fixtures (outdoors) replaced 0 0/4 #Refrigerators replaced 0 0/1 #Clothes washers replaced 0 0/1	#Additional Attic/Roof Insulation	0	0/0
#Replaced thermostats 0 0/1 #Replaced hot water heaters 0 0/1 #Light Fixtures (indoors) replaced 0 0/19 #Light fixtures (outdoors) replaced 0 0/4 #Refrigerators replaced 0 0/1 #Clothes washers replaced 0 0/1	#High efficiency heating plants	0	0/0
#Replaced hot water heaters 0 0/1 #Light Fixtures (indoors) replaced 0 0/19 #Light fixtures (outdoors) replaced 0 0/4 #Refrigerators replaced 0 0/1 #Clothes washers replaced 0 0/1	#Efficient AC added/replaced	0	0/2
#Light Fixtures (indoors) replaced 0 0/19 #Light fixtures (outdoors) replaced 0 0/4 #Refrigerators replaced 0 0/1 #Clothes washers replaced 0 0/1	#Replaced thermostats	0	0/1
#Light fixtures (outdoors) replaced 0 0/4 #Refrigerators replaced 0 0/1 #Clothes washers replaced 0 0/1	#Replaced hot water heaters	0	0/1
#Refrigerators replaced 0 0/1 #Clothes washers replaced 0 0/1	#Light Fixtures (indoors) replaced	0	0/19
#Clothes washers replaced 0 0/1	#Light fixtures (outdoors) replaced	0	0/4
	#Refrigerators replaced	0	0/1
#Dishwashers replaced 0 0/1	#Clothes washers replaced	0	0/1
	#Dishwashers replaced	0	0/1
#Units with solar panels 0 0/0	#Units with solar panels	0	0/0
#Low flow toilets 0 3/3	#Low flow toilets	0	3/3
#Low flow showerheads 0 2/2	#Low flow showerheads	0	2/2
#Units with bus/rail access 0 0/0	#Units with bus/rail access	0	0/0
#Units exceeding Energy Star 0 0/1	#Units exceeding Energy Star	0	0/1
#Sites re-used 0 1/0	#Sites re-used	0	1/0
#Units deconstructed 0 0/0	#Units deconstructed	0	0/0
#Units ¿ other green 0 1/1	#Units ¿ other green	0	1/1
Activity funds eligible for DREF (Ike 0 0/0	Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: NSP1-009-018 - 50% Acq/Rehab - Mishawaka

Activity Title: Acq/Rehab - Mishawaka

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP003

Projected Start Date:

07/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

NSP1-009-018 - Mishawaka Program Income Account

Activity Status:

Under Way

Project Title:

Acquisition/Rehabilitation

Projected End Date:

07/19/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Mishawaka

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$116,516.75
Total Budget	\$0.00	\$116,516.75
Total Obligated	\$0.00	\$116,516.75
Total Funds Drawdown	\$0.00	\$116,516.75
Program Funds Drawdown	\$0.00	\$116,516.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$116,516.75
City of Mishawaka	\$0.00	\$116,516.75
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Mishawaka, St Joseph County, IN

Activity Progress Narrative:

Progressing toward completion.

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	1/2
0	0/2
0	0/2
0	1/2
	Total 0 0 0



#Replaced hot water heaters	0	1/2
#Light Fixtures (indoors) replaced	0	12/2
#Light fixtures (outdoors) replaced	0	3/2
#Refrigerators replaced	0	1/2
#Clothes washers replaced	0	1/2
#Dishwashers replaced	0	1/2
#Units with bus/rail access	0	1/2
#Sites re-used	0	1/2
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/2
# of Singlefamily Units	0	1/2

	This Report Period		Cumulative Actual Total / Expe		xpected	pected	
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	1/2	0/0	1/2	100.00
# Owner Households	0	0	0	1/2	0/0	1/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: NSP1-009-025 - 50% Acq/Rehab - Anderson

Activity Title: Acq/Rehab - Anderson

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP003

Projected Start Date:

01/28/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

NSP1-009-025 - Anderson Program Income Account

Activity Status:

Completed

Project Title:

Acquisition/Rehabilitation

Projected End Date:

07/19/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Anderson

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$621,807.25
Total Budget	\$0.00	\$621,807.25
Total Obligated	\$0.00	\$621,807.25
Total Funds Drawdown	\$0.00	\$621,807.25
Program Funds Drawdown	\$0.00	\$619,879.14
Program Income Drawdown	\$0.00	\$1,928.11
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$621,644.63
City of Anderson	\$0.00	\$621,644.63
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Anderson, Madison County, IN

Activity Progress Narrative:

Progressing toward completion.

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	6/8
0	84/30
0	6/0
0	0/0
	Total 0 0 0



#Efficient AC added/replaced	0	6/8
#Replaced thermostats	0	0/0
#Replaced hot water heaters	0	6/8
#Light Fixtures (indoors) replaced	0	92/88
#Light fixtures (outdoors) replaced	0	12/24
#Refrigerators replaced	0	6/8
#Clothes washers replaced	0	0/8
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	12/0
#Low flow showerheads	0	12/0
#Units with bus/rail access	0	0/8
#Units exceeding Energy Star	0	6/0
#Sites re-used	0	6/8
#Units deconstructed	0	0/0
#Units ¿ other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0
# ELI Households (0-30% AMI)	0	1/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/8
# of Multifamily Units	0	6/6
# of Singlefamily Units	0	0/2

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	6/8	0/0	6/8	100.00
# Owner Households	0	0	0	0/2	0/0	0/2	0
# Renter Households	0	0	0	6/6	0/0	6/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Project # / Title: NSP006 / Redevelopment/New Construction

Grantee Activity Number: NSP1-009-004 - 120% Redev/New Constr - Bicknell Activity Title: Redev/New Constr - Bicknell

Activity Category: Activity Status:

Construction of new housing Completed

Project Number: Project Title:

NSP006 Redevelopment/New Construction

Projected Start Date: Projected End Date:

07/01/2009 07/19/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI City of Bicknell

Program Income Account:

Direct Benefit (Households)

NSP1-009-004 - Bicknell Program Income Account

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$671,868.17
Total Budget	\$0.00	\$671,868.17
Total Obligated	\$0.00	\$671,868.17
Total Funds Drawdown	\$0.00	\$671,868.17
Program Funds Drawdown	\$0.00	\$492,089.60
Program Income Drawdown	\$0.00	\$179,778.57
Program Income Received	\$0.00	\$124,468.00
Total Funds Expended	\$0.00	\$661,794.90
City of Bicknell	\$0.00	\$661,794.90
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of new housing

Location Description:

City of Bicknell, Knox County, IN

Activity Progress Narrative:

Progressing toward completion.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total #Units with solar panels

Cumulative Actual Total / Expected Total #Units with solar panels



#Low flow toilets	0	9/7
#Low flow showerheads	0	6/6
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	3/0
#Units ¿ other green	0	3/5
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/3
# of Singlefamily Units	0	3/3

	Thi	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	2/0	1/5	3/5	100.00
# Owner Households	0	0	0	2/0	1/2	3/2	100.00
# Renter Households	0	0	0	0/0	0/3	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NSP1-009-016 - 120%Redev/New Constr - East

Chicago

Activity Title: Redev/New Constr - East Chicago

Activity Category: Activity Status:

Construction of new housing Under Way

Project Number: Project Title:

NSP006 Redevelopment/New Construction

Projected Start Date: Projected End Date:

07/01/2009 07/19/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI City of East ChicagoX

Program Income Account:

Direct Benefit (Households)

NSP1-009-016 - East Chicago Program Income Account

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,600,196.48
Total Budget	\$0.00	\$1,600,196.48
Total Obligated	\$0.00	\$1,600,196.48
Total Funds Drawdown	\$0.00	\$1,600,196.48
Program Funds Drawdown	\$0.00	\$1,487,309.48
Program Income Drawdown	\$0.00	\$112,887.00
Program Income Received	\$0.00	\$112,887.00
Total Funds Expended	\$0.00	\$1,600,196.48
City of East ChicagoX	\$0.00	\$1,600,196.48
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of new housing

Location Description:

City of East Chicago, Lake County, IN

Activity Progress Narrative:

Progressing toward completion.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Low flow toilets	0	27/21
#Low flow showerheads	0	25/21
#Units with bus/rail access	0	22/21



#Units exceeding Energy Star	0	22/21
#Sites re-used	0	22/21
#Units ¿ other green	0	0/21

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	22/21
# of Multifamily Units	0	20/12
# of Singlefamily Units	0	2/9

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	13/0	9/20	22/20	100.00
# Owner Households	0	0	0	1/0	1/8	2/8	100.00
# Renter Households	0	0	0	12/0	8/12	20/12	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: NSP1-009-016 - 50% Redev/New Constr - East

Chicago

Activity Title: Redev/New Constr - East Chicago

Activity Category: Activity Status:

Construction of new housing Under Way

Project Number: Project Title:

NSP006 Redevelopment/New Construction

Projected Start Date: Projected End Date:

07/01/2009 07/19/2013

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside City of East ChicagoX

Program Income Account:

NSP1-009-016 - East Chicago Program Income Account

Jan 1 thru Mar 31, 2015	To Date
N/A	\$862,039.88
\$0.00	\$862,039.88
\$0.00	\$862,039.88
\$0.00	\$862,039.88
\$0.00	\$862,039.88
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$862,039.88
\$0.00	\$862,039.88
\$0.00	\$0.00
	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Construction of new housing

Location Description:

City of East Chicago, Lake County, IN

Activity Progress Narrative:

Progressing toward completion.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Low flow toilets	0	29/77
#Low flow showerheads	0	29/77
#Units with bus/rail access	0	29/77



#Units exceeding Energy Star	0	29/77
#Sites re-used	0	29/77
#Units ¿ other green	0	0/77
# ELI Households (0-30% AMI)	0	9/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	29/77
# of Multifamily Units	0	29/77

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	23/77	6/0	29/77	100.00
# Renter Households	0	0	0	23/77	6/0	29/77	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: NSP1-009-018 - 50% Redev/New Constr -

Mishawaka

Activity Title: Redev/New Constr - Mishawaka

Activity Category: Activity Status:

Construction of new housing Under Way

Project Number: Project Title:

NSP006 Redevelopment/New Construction

Projected Start Date: Projected End Date:

07/02/2009 07/19/2013

Benefit Type: Completed Activity Actual End Date:
Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside City of Mishawaka

Program Income Account:

NSP1-009-018 - Mishawaka Program Income Account

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$255,908.84
Total Budget	\$0.00	\$255,908.84
Total Obligated	\$0.00	\$255,908.84
Total Funds Drawdown	\$0.00	\$255,908.84
Program Funds Drawdown	\$0.00	\$255,908.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$255,908.84
City of Mishawaka	\$0.00	\$255,908.84
Match Contributed	\$0.00	\$0.00

Activity Description:

Homeownership Assistance to low- and moderate-income

Location Description:

Mishawaka, St Joseph County, IN

Activity Progress Narrative:

Progressing toward completion.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
#Units with bus/rail access	0	4/4
#Sites re-used	0	4/4



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Singlefamily Units	0	4/4

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	4/4	0/0	4/4	100.00
# Owner Households	0	0	0	4/4	0/0	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: NSP1-009-025 - 50% Redev/New Constr - Anderson Activity Title: Redev/New Constr - Anderson

Activitiy Category:

Construction of new housing

Project Number:

NSP006

Projected Start Date:

01/28/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

NSP1-009-025 - Anderson Program Income Account

Activity Status:

Completed

Project Title:

Redevelopment/New Construction

Projected End Date:

07/19/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Anderson

Overall	Jan 1 thru Mar 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,225,992.49
Total Budget	\$0.00	\$1,225,992.49
Total Obligated	\$0.00	\$1,225,992.49
Total Funds Drawdown	\$0.00	\$1,225,992.49
Program Funds Drawdown	\$0.00	\$1,214,972.84
Program Income Drawdown	\$0.00	\$11,019.65
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,235,070.13
City of Anderson	\$0.00	\$1,235,070.13
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of new housing

Location Description:

City of Anderson, Madison county, IN

Activity Progress Narrative:

Progressing toward completion.

This Report Period	Cumulative Actual Total / Expected			
Total	Total			
0	0/0			
0	0/0			
0	18/12			
0	0/12			
	Total 0 0 0			



#Units exceeding Energy Star	0	9/12
#Sites re-used	0	9/12
#Units ¿ other green	0	9/0
Activity funds eligible for DREF (Ike	0	0/0
# ELI Households (0-30% AMI)	0	6/0

	This Report Period	Cumulative Actual Total / Expected		
	Total	Total		
# of Housing Units	0	9/6		
# of Singlefamily Units	0	9/6		

	inis Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%	
# of Households	0	0	0	9/12	0/0	9/12	100.00	
# Owner Households	0	0	0	0/6	0/0	0/6	0	
# Renter Households	0	0	0	9/6	0/0	9/6	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources

