



# INDIANA DEPARTMENT OF TRANSPORTATION

100 North Senate Avenue  
Room N758  
Indianapolis, Indiana 46204

PHONE: (317) 232-5525  
FAX: (317) 234-8365

**Eric Holcomb, Governor**  
**Michael Smith, Commissioner**

March 28, 2024

Jermaine Hannon  
Division Administrator  
FHWA Indiana Division  
575 N Pennsylvania St., Room 254  
Indianapolis, IN 46204

Subject: I-469 Northeast Pavement Replacement Initial Financial Plan Letter of Certification

Dear Mr. Hannon:

The Indiana Department of Transportation has developed a comprehensive Initial Financial Plan for the I-469 Northeast Pavement Replacement Project in accordance with the requirements of 23 U.S.C. §106 and the Financial Plan guidance issued by the Federal Highway Administration. The plan provides detailed cost estimates to complete the project and the estimates of financial resources to be utilized to fund the project.

The cost data in the Financial Plan provide an accurate accounting of costs incurred to date and include a realistic estimate of future costs based on engineer's estimates and expected construction cost escalation factors. While the estimates of financial resources rely upon assumptions regarding future economic conditions and demographic variables, they represent realistic estimates of resources available to fund the project as described.

The Indiana Department of Transportation believes the Initial Financial Plan provides an accurate basis upon which to schedule and fund the I-469 Northeast Pavement Replacement Project and commits to provide Annual Updates according to the schedule outlined in the Initial Financial Plan.

To the best of our knowledge and belief, the Initial Financial Plan as submitted herewith, fairly, and accurately presents the financial position of the I-469 Northeast Pavement Replacement Project, cash flows, and expected conditions for the project's life cycle. The financial forecasts in the Initial Financial Plan are based on our judgment of the expected project conditions and our expected course of action. We believe that the assumptions underlying the Initial Financial Plan are reasonable and appropriate. Further, we have made available all significant information that we believe is relevant to the Initial Financial Plan and, to the best of our knowledge and belief, the documents and records supporting the assumptions are appropriate.

Sincerely,

A handwritten signature in blue ink that reads "Joseph Gustin".

Joseph Gustin  
CFO, Deputy Commissioner of Finance  
Indiana Department of Transportation



**INDIANA DEPARTMENT OF TRANSPORTATION**

# **I-469 Northeast Pavement Replacement**

## **Initial Financial Plan**

**January 2024\***

\*Project cost estimates and completion schedules reflect information available as of January 1, 2024.

Submitted to:  
**Federal Highway Administration**

Submitted by:  
**Indiana Department of  
Transportation**



## TABLE OF CONTENTS

|  |    |
|--|----|
| Chapter 1. Project Description.....  | 1  |
| Introduction.....  | 1  |
| Project Overview .....   | 1  |
| Project Sponsor.....   | 1  |
| Project Detail .....   | 1  |
| Figure 1-1. Project Map Overview .....                                       | 2  |
| Project Delivery Approach .....  | 3  |
| Project History .....  | 3  |
| Project Implementation – Management and Oversight .....                      | 3  |
| Chapter 2. Project Schedule.....   | 4  |
| Introduction.....  | 4  |
| Project Schedule Overview.....   | 4  |
| Table 2-1. Project Schedule Overview .....                                   | 4  |
| Procurement Schedule .....   | 4  |
| Table 2-2. Procurement Schedule.....   | 4  |
| Permits and Approvals.....   | 5  |
| Table 2-3. Required Permits and Notifications .....                          | 5  |
| Chapter 3. Project Costs.....  | 6  |
| Introduction.....  | 6  |
| Cost Estimates.....  | 6  |
| Table 3-1. Project Cost Estimate by Activity (In \$ millions) .....          | 6  |
| Cost Estimating Methodology .....  | 6  |
| Table 3-2. Cost Estimating Methodology.....                                  | 6  |
| Project Expenditures .....   | 7  |
| Table 3-3. Project Cost Estimate by Fiscal Year (In \$ millions).....        | 7  |
| Chapter 4. Project Funds.....  | 8  |
| Financial Plan Overview.....   | 8  |
| Procurement Approach and Financing .....                                     | 8  |
| State Transportation and Federal-Aid Formula Funding.....                    | 8  |
| Table 4-1. Federal and State Funding (In \$ Millions) .....                  | 9  |
| Progress Payments .....  | 9  |
| Federal Discretionary Funding .....  | 9  |
| Chapter 5. Financing Issues .....  | 10 |
| Introduction.....  | 10 |
| Financing Strategy .....   | 10 |
| Chapter 6. Cash Flow.....  | 11 |
| Introduction.....  | 11 |
| Estimated Sources and Uses of Funding.....                                   | 11 |
| Table 6-1. Estimated Project Sources and Uses of Funds (In \$ Millions)..... | 11 |
| Cash Management Techniques .....   | 11 |
| Table 6-2. Advanced Construction Funding Status (In \$ Millions) .....       | 11 |
| Projected Cash Flows.....  | 11 |
| Table 6-3. Cash Flows (In \$ Millions).....                                  | 12 |
| Chapter 7. Public-Private Partnership (P3) Assessment.....                   | 13 |
| Introduction.....  | 13 |
| P3 Assessment .....  | 13 |
| Legislative Authority .....  | 13 |

|   |    |
|---|----|
| Indiana’s P3 Management Structure.....                                | 13 |
| Benefits – Disadvantages Comparison .....                             | 13 |
| Risk Location Analysis.....   | 14 |
| Table 7-1. INDOT P3 Screening Criteria – Step One .....               | 14 |
| Table 7-2. INDOT P3 Screening Criteria – Step Two.....                | 15 |
| Table 7-3. INDOT P3 Project Considerations .....                      | 16 |
| Market Conditions .....   | 17 |
| Chapter 8. Risk and Response Strategies.....                          | 18 |
| Introduction.....   | 18 |
| Project Cost Risks and Mitigation Strategies .....                    | 18 |
| Table 8-1. Project Cost – Risks and Response Strategies.....          | 18 |
| Project Schedule Risks and Mitigation Strategies .....                | 18 |
| Table 8-2. Project Schedule – Risks and Response Strategies .....     | 18 |
| Financing Risks and Mitigation Strategies .....                       | 20 |
| Table 8-3 Financing and Revenue – Risks and Response Strategies ..... | 20 |
| Procurement Risks and Strategies.....                                 | 20 |
| Table 8-4. Procurement – Risks and Response Strategies.....           | 20 |
| Impact on Statewide Transportation Program .....                      | 20 |
| Chapter 9. Annual Update Cycle .....                                  | 22 |
| Introduction.....   | 22 |
| Future Updates .....  | 22 |

## CHAPTER 1. PROJECT DESCRIPTION

### INTRODUCTION

This document presents the Initial Financial Plan (IFP) for Interstate 469 (I-469) Northeast Pavement Replacement (the Project), including current cost estimates, expenditure data through the effective date of January 1, 2024, the current schedule for delivering the Project, and the financial analyses developed for the Project. This IFP has been prepared generally in accordance with Federal Highway's (FHWA's) Financial Plans Guidance.

### PROJECT OVERVIEW

The primary purpose of this project is to improve roadway safety and reduce delays in this segment of I-469 by replacing the existing pavement. Modernizing the pavement structure through the corridor will extend its serviceable lifetime and improve the overall condition of the travel surface by replacing the deteriorated pavement. Improving the corridor will also result in enhanced freight movement, as heavy trucks traveling through Fort Wayne commonly utilize I-469 to circumvent the urban traffic on I-69. The need for roadway preservation and maintenance of the deteriorating mainline pavement is critical to upholding the safety and efficiency of traffic flow along I-469.


### PROJECT SPONSOR

The Indiana Department of Transportation (INDOT) is the Project Sponsor for the Project. The Project will be procured and managed by INDOT. The Project is in Allen County, IN.

### PROJECT DETAIL

- Pavement Reconstruction and Rehabilitation – The project is 4.93 miles of pavement replacement that extends 5.17 miles along I-469, from 0.49 miles north of U.S. Route 24 (US 24) to 1.92 miles north of State Road (SR) 37.
- Interchange Modifications – includes pavement replacement, updated signing, and lighting, one box culvert along Grice Ditch, and three other small structure replacements.

**FIGURE 1-1. PROJECT MAP OVERVIEW**



## PROJECT DELIVERY APPROACH

INDOT is utilizing the Design-Bid-Build (DBB), procurement process to expand capacity and safety to the facility. Under this procurement process, INDOT engages and manages a design consultant to produce design plans and supporting documents for construction. INDOT posts a Request for Proposal (RFP), to which qualified contractors may submit a sealed bid to construct the Project. INDOT will open the bids and let the contract to the lowest qualified bidder (Successful Proposer).

## PROJECT HISTORY

I-469 within the project limits was originally constructed between 1988 and 1990 with four lanes of 11-inch plain concrete and concrete shoulders. The SR 37 ramps were originally constructed in 1990. Concrete patching for I-469 was constructed in 2013.

| Pavement History                                    |  |
|---|--|
| Year Location                                       | Work Type  |
| 1988 Maumee River to Norfolk Southern RR            | Construction of 11-inch Plain Concrete Travel Lanes and Shoulders, SR 37 Ramps and Shoulders |
| 1990 Norfolk Southern RR to Wheelock Rd             | Construction of 11-inch Plain Concrete Travel Lanes and Shoulders                            |
| 2013 3.99 miles S of US 30 (CF&E RR) to Wheelock Rd | Concrete Pavement Restoration of Existing Travel Lanes and Shoulders                         |

## PROJECT IMPLEMENTATION – MANAGEMENT AND OVERSIGHT

INDOT is managing and delivering the Project. The following is additional detail on the roles and responsibilities of various parties.

- INDOT – supported by their design consultant, will be responsible for all aspects of the Project.
- Design consultant – will supplement and assist INDOT personnel with technical design, shop drawing review, request for information (RFI), and change order requests. The design consultant will work under the direction of INDOT.
- Construction services consultant – will supplement and assist INDOT personnel with construction documents and plan review, contract administration, construction inspection, and quality control and assurance activities. The construction services consultant will work under the direction of INDOT.
- Successful Proposer – INDOT intends to publish a RFP for construction and will identify the successful proposer at the Bid Letting on 7/10/2024.

## CHAPTER 2. PROJECT SCHEDULE

### INTRODUCTION

This chapter provides information on the planned implementation schedule for the Project. It also provides additional information regarding the allocation of implementation responsibilities and a summary of the necessary permits and approvals.

### PROJECT SCHEDULE OVERVIEW

The Project is currently comprised of a single DBB construction contract. As shown in Table 2-1 below, the preliminary engineering (PE) and design, and environmental phases of work will be completed by the end of June 2024. The Project construction, and construction engineering and inspection services (CEI) will allow for substantial completion (open to traffic) in the fourth quarter of State Fiscal Year (SFY) 2027, by June 1, 2027.

**TABLE 2-1. PROJECT SCHEDULE OVERVIEW**

| Phase / SFY   | 2023 & Prior | 2024 | 2025 | 2026 | 2027 |
|---------------|--------------|------|------|------|------|
| PE / Design   | IFP          |      |      |      |      |
| Environmental | IFP          |      |      |      |      |
| Construction  |              |      | IFP  |      |      |
| CEI           |              |      | IFP  |      |      |

### PROCUREMENT SCHEDULE

As illustrated below in Table 2-2, the design consultant was issued a notice to proceed (NTP) for the PE and design work on the Project in July 2021. The INDOT anticipates awarding a construction contract in July 2024 as shown in the procurement schedule below. The Project does not require permanent RW acquisitions within the project limits. Further, the Project does not require utility relocations or railroad coordination. Table 2-2 provides the current procurement schedule for the Project.

**TABLE 2-2. PROCUREMENT SCHEDULE**

| Schedule Item           | Date       |
|-------------------------|------------|
| Consultant NTP          | 7/9/2021   |
| Stage 1 Plans           | 3/1/2022   |
| Preliminary Field Check | 5/27/2022  |
| Stage 2 Plans           | 6/1/2023   |
| Final Field Check       | 9/15/2023  |
| Stage 3 Plans           | 11/17/2023 |
| Final Tracings          | 3/1/2024   |
| Ready for Contracts     | 4/17/2024  |
| Letting                 | 7/10/2024  |
| Substantial Completion  | 6/30/2027  |
| Contract Completion     | 5/30/2028  |



## PERMITS AND APPROVALS

The CE-4 is anticipated in February 2024. All permitting activity will be carried out in accordance with the CE-4. The RFP for construction includes provisions to ensure compliance with all NEPA commitments. The INDOT has applied for permits with key federal regulatory agencies. The permits and notifications that may be required by the CE-4 are outlined in Table 2-3 below.

**TABLE 2-3. REQUIRED PERMITS AND NOTIFICATIONS**

| Agency   | Permit / Notification  | Responsibility |
|--|--|----------------|
| U.S. Army Corps of Engineers                   | Section 404 Permit for Discharge of Dredged for Fill Material into Waters of the United States | INDOT          |
| Indiana Department of Environmental Management | Section 401 Water Quality Certification  | INDOT          |
| Indiana Department of Environmental Management | Construction Stormwater General Permit   | INDOT          |
| Indiana Department of Environmental Management | Construction in a Floodway Permit  | INDOT          |

## CHAPTER 3. PROJECT COSTS

### INTRODUCTION

This chapter provides a detailed description of Project cost elements and current cost estimates in year-of-expenditure dollars for each element. This chapter also summarizes the costs incurred to date since the original Notice of Intent was published in the Federal Register and provides detail on key cost-related assumptions.

### COST ESTIMATES

The total estimated cost for the Project is \$96.81 million in year of expenditure (YOE) dollars. Unless otherwise stated in this financial plan, all monies/\$ are shown in YOE. This cost estimate includes the most current project phasing and anticipated schedule. Table 3-1 below provides an overview of costs, broken down by activity. The cost estimate was developed as part of the final design.

**TABLE 3-1. PROJECT COST ESTIMATE BY ACTIVITY (IN \$ MILLIONS)**

| Phase         | Amount   |
|---------------|----------|
| PE /Design    | \$ 3.33  |
| Construction  | \$ 92.88 |
| CEI           | \$ 0.60  |
| Project Total | \$ 96.81 |

### COST ESTIMATING METHODOLOGY

Initial cost estimates were developed by a consultant in conjunction with INDOT and FHWA. The cost estimates were developed by breaking down the Project into activities. The methodology for each element is further described below in Table 3-2.

**TABLE 3-2. COST ESTIMATING METHODOLOGY**

|   |
|---|
| <b>Cost Elements</b>  |
| Engineering and Design  |
| Preliminary and final engineering design services.  |
| Preliminary engineering and final design are not part of the DBB contract. These services are provided by consultants from competitive bids. Engineering and design cost estimates are currently estimated at 3.6% of the construction cost estimate. |
| Design Program Management   |
| Cost to state for services of the General Engineering Consultant (GEC) during the design phase and miscellaneous departmental program management costs.   |
| Program Management estimates are based on currently negotiated contracts and estimates that cover the currently planned Project schedule.   |
| Construction Administration and Inspection  |
| All construction and program management, administration, and inspection activities during the construction phase of the Project.  |
| Construction Administration and Inspection costs are estimated at 0.7% of the construction cost estimate.   |
| Construction  |
| Estimated cost of construction.   |
| Construction estimates reflect current prices inflated for YOE utilizing a large DBB contract model.  |
| Construction Contingency  |

**Cost Elements**

Contingency to cover additional construction services in the event unforeseen circumstances arise that result in additional cost.

Construction contingency estimates are based on the level of engineering undertaken to date for the Project. Contingency factors have been developed based on the cost estimates that assessed the likelihood and potential cost of various major project risk items to evaluate the overall potential cost impact.

**PROJECT EXPENDITURES**

Table 3-3 shows the breakdown of costs for the Project annually by activity and SFY, respectively. As shown, approximately \$1.92 million has been expended on the Project through the end of SFY23. Anticipated expenditures in future years are summarized in the table as well. In addition, approximately \$94.89 million more is anticipated to be obligated and expended through SFY27. Construction accounts for most at \$92.88 million. The remainder of the anticipated expenditures are for CEI, preliminary engineering, and design.

SFY23 and prior represent actual expenditures. SFY24 includes actual expenditures, prior obligations not expended (encumbered balances that carry forward for use), and any funds programmed not yet obligated. SFY25 through SFY27 represent programmed funds not yet obligated and estimated expenditures.

**TABLE 3-3. PROJECT COST ESTIMATE BY FISCAL YEAR (IN \$ MILLIONS)**

| Phase / SFY   | 2023 & Prior | 2024    | 2025     | 2026     | 2027     | Total    |
|---------------|--------------|---------|----------|----------|----------|----------|
| PE / Design   | \$ 1.92      | \$ 0.85 | \$ 0.42  | \$ 0.14  | \$ -     | \$ 3.33  |
| Construction  | \$ -         | \$ -    | \$ 16.18 | \$ 46.70 | \$ 30.00 | \$ 92.88 |
| CEI           | \$ -         | \$ -    | \$ 0.15  | \$ 0.30  | \$ 0.15  | \$ 0.60  |
| Project Total | \$ 1.92      | \$ 0.85 | \$ 16.75 | \$ 47.14 | \$ 30.15 | \$ 96.81 |

## CHAPTER 4. PROJECT FUNDS

### INTRODUCTION

This chapter discusses the project funding sources that are dedicated to the Project. Specifically, it presents the available and committed funding required to complete the Project, including state transportation and federal-aid formula funds, and federal discretionary funds. A discussion of risks associated with funding availability is also included.

### FINANCIAL PLAN OVERVIEW

This IFP reflects the planned funding and finance strategy by which the Project will be financed through a combination of conventional state and federal transportation program funds.

The INDOT has developed a financial plan that recognizes the limitations on conventional state and federal transportation funding and finds the right balance of funding alternatives to meet the following goals:

- ensuring Indiana's financial obligations to the Project are manageable,
- ensuring that the Project delivers value to Indiana, taxpayers, project partners, and end users through the lowest feasible Project cost,
- seeking private sector innovation and efficiencies and encouraging design solutions that respond to environmental concerns, permits, and commitments in the CE-4,
- developing the Project in a safe manner that supports congestion management,
- ensuring the Project is constructed within a timeframe that meets or exceeds final completion target dates, and
- transparently engaging the public and minimizing disruptions to existing traffic, local businesses, and local communities.

The DBB delivery method selected by Indiana has the potential of providing private sector innovation, efficiencies, and cost effectiveness with the best value to taxpayers. INDOT has developed a pro forma financial plan that provides a certain view of how a contractor may deliver this Project.

### PROCUREMENT APPROACH AND FINANCING

The Project will be procured using a DBB procurement model. Under this model, INDOT will make progress payments to a contractor as work is progressed constructing a facility in accordance with the performance standards set forth in the Scope of Services.

A combination of state and federal funds will be used to make progress payments to the contractor. INDOT will budget for these using INDOT's state appropriation determined by the [Indiana General Assembly](#). The sources of federal funds used to support the payments are anticipated to be from the [National Highway Performance Program \(NHPP\)](#) and the [Highway Safety Improvement Program \(HSIP\)](#).

### STATE TRANSPORTATION AND FEDERAL-AID FORMULA FUNDING

NHPP and HSIP funds combined with state funding from gas and wheel taxes will be used to fully fund the project. The Federal to non-Federal funds ratio of 87.7 to 12.3 percent as of the

IFP is anticipated as described below in Table 4-1. The split is the result of most preliminary engineering/design expenditures funded with 100% state funds. The current funding amounts do not include any funds authorized under Advanced Construction (AC), which are not considered Federal funds until converted to Federal. Indiana has a demonstrated track record of meeting their state match obligations with a variety of state funding sources, including state-imposed fuel taxes and a variety of transportation-related fees.

Based on expectations regarding the availability of federal funding, as well as expectations regarding the availability of corresponding state transportation funds, an estimated \$96.81 million of federal-aid highway formula and state transportation funds is reasonably expected to be available to the Project (see Table 4-1). This includes \$2.67 million of funds obligated through SFY23. Any funds authorized with FHWA under AC are shown as State funds until they are converted to obligation limitation. The Project has had funds authorized under AC to date of \$0.14 million, all converted to federal funds (see Table 6-2).

SFY23 and prior represent actual obligations from programmed funds. SFY24 includes actual obligations and any funds programmed, not yet obligated. SFY25 and SFY26 are programmed funds for future obligation.

**TABLE 4-1. FEDERAL AND STATE FUNDING (IN \$ MILLIONS)**

| Fund Type / SFY   | 2023 & Prior | 2024    | 2025    | 2026    | Total    |
|-------------------|--------------|---------|---------|---------|----------|
| <b>Federal</b>    |              |         |         |         |          |
| HSIP              | \$ 0.14      | \$ -    | \$ 0.35 | \$ 0.27 | \$ 0.76  |
| NHPP              | \$ 0.07      | \$ 0.59 | \$83.51 | \$ -    | \$ 84.18 |
| Subtotal, Federal | \$ 0.21      | \$ 0.59 | \$83.87 | \$ 0.27 | \$ 84.94 |
| <b>State</b>      |              |         |         |         |          |
| State Highway     | \$ 2.46      | \$ 0.07 | \$ 9.32 | \$ 0.03 | \$ 11.87 |
| Subtotal, State   | \$ 2.46      | \$ 0.07 | \$ 9.32 | \$ 0.03 | \$ 11.87 |
| Total Funds       | \$ 2.67      | \$ 0.66 | \$93.18 | \$ 0.30 | \$ 96.81 |

**PROGRESS PAYMENTS**

The progress payments will be funded with a combination of state and federal funds appropriated by INDOT. In addition to being reflected in INDOT’s internal budget and financial control systems, all anticipated funding amounts are reflected in the fiscally constrained [2024-2028 Statewide Transportation Improvement Program \(STIP\)](#), as well as the [2024 – 2028 Northeastern Indiana Regional Coordinating Council \(NIRCC\)](#).

**FEDERAL DISCRETIONARY FUNDING**

The Project has not utilized funding outside of federal-aid formulary and state transportation funds appropriated to INDOT to date.

---

## **CHAPTER 5. FINANCING ISSUES**

---

### **INTRODUCTION**

This chapter discusses the specific costs associated with financing the Project, including the issuance costs, interest costs, and other aspects of borrowing funds for the Project.

### **FINANCING STRATEGY**

The Project will not utilize funding outside of federal aid and state transportation funds appropriated to INDOT. This plan eliminates issuance, interest, and borrowing costs.

## CHAPTER 6. CASH FLOW

### INTRODUCTION

This chapter provides an estimated annual construction cash flow schedule for the Project and an overview of the planned sources of funds.

### ESTIMATED SOURCES AND USES OF FUNDING

A summary of the sources and uses of funds is shown in Table 6-1. This summary reflects INDOT's view of the funding structure based on the Project's economics. Sources of funds for the Project are currently anticipated to be fully funded through public funds contribution. The following sources of funds will fund construction and other development costs.

**TABLE 6-1. ESTIMATED PROJECT SOURCES AND USES OF FUNDS (IN \$ MILLIONS)**

| Source of Funds           | Amount   |
|---------------------------|----------|
| IN Fed. & State Formulary | \$ 96.81 |
| Source of Funds Subtotal  | \$ 96.81 |
| Use of Funds              |          |
| Design & Construction     | \$ 96.21 |
| CEI                       | \$ 0.60  |
| Uses of Funds Subtotal    | \$ 96.81 |

### CASH MANAGEMENT TECHNIQUES

For Project funding expected to be contributed from state and federal sources, INDOT intends to utilize available cash management techniques, including but not limited to AC, to manage the timing of cash needs against the availability of federal and state funds. These techniques provide INDOT authority to concurrently advance projects utilizing the federally accepted practice of AC. Current year expenditures will be converted to obligation limitation while future year expenditure estimates will remain under AC. At no time will Indiana's AC exceed Indiana's future federal estimates.

Table 6-2 illustrates the AC funding on the Project to date. As shown, the Project has had \$0.14 million of funds in AC and converted, leaving no remaining funds in AC.

**TABLE 6-2. ADVANCED CONSTRUCTION FUNDING STATUS (IN \$ MILLIONS)**

| Financial Plan | Amount AC'd to Date | Amount Converted to Date | Amount Remaining in AC |
|----------------|---------------------|--------------------------|------------------------|
| 2024 IFP       | \$ 0.14             | \$ 0.14                  | \$ -                   |

### PROJECTED CASH FLOWS

Table 6-3 summarizes the prior, current, and anticipated total, annual cash outlays for the Project and does not reflect the cash flow timing effects of the various financing mechanisms but rather the underlying total Project expenditures.

The cash flows table is formed from the information in Table 3-3 and 4-1. The funding from Table 4-1 is populated in the Revenues section while the expenditure information is from Table

3-3 in the expenditures section. The difference between each SFY funding and expenditures becomes a carryover amount to the subsequent SFY. As Table 6-3 illustrates, it is anticipated that the Project will have obligated funding to carry over into SFY25 and SFY27.

**TABLE 6-3. CASH FLOWS (IN \$ MILLIONS)**

| Revenues                | 2023 & Prior | 2024    | 2025     | 2026     | 2027     | Total    |
|-------------------------|--------------|---------|----------|----------|----------|----------|
| Carry Forward           |              | \$ 0.75 | \$ 0.56  | \$ 76.99 | \$ 30.15 |          |
| INDOT Funding           | \$ 2.67      | \$ 0.66 | \$ 93.18 | \$ 0.30  | \$ -     | \$ 96.81 |
| Total Revenue Available | \$ 2.67      | \$ 1.41 | \$ 93.74 | \$ 77.29 | \$ 30.15 |          |
| Expenditures            |              |         |          |          |          |          |
| PE / Design             | \$ 1.92      | \$ 0.85 | \$ 0.42  | \$ 0.14  | \$ -     | \$ 3.33  |
| Construction            | \$ -         | \$ -    | \$ 16.18 | \$ 46.70 | \$ 30.00 | \$ 62.88 |
| CEI                     | \$ -         | \$ -    | \$ 0.15  | \$ 0.30  | \$ 0.15  | \$ 0.45  |
| Expenditures Subtotal   | \$ 1.92      | \$ 0.85 | \$ 16.75 | \$ 47.14 | \$ 30.15 | \$ 66.66 |
| Net Cash Flow           | \$ 0.75      | \$ 0.56 | \$ 76.99 | \$ 30.15 | \$ -     |          |



## CHAPTER 7. PUBLIC-PRIVATE PARTNERSHIP (P3) ASSESSMENT

### INTRODUCTION

This chapter provides information on the process used to assess the appropriateness of a P3 to deliver the project.

### P3 ASSESSMENT

The INDOT has evaluated alternative contracting methods permitted under current Indiana law. Such alternative delivery models are expected to enhance the feasibility of the project through accelerated project delivery; construction cost certainty; and the transfer of various risks to the private sector, such as design and construction risk. As a result, the project is being procured using a DBB delivery method. While not a P3 procurement, the DBB project will be managed administratively the same.

### LEGISLATIVE AUTHORITY

The P3 Program operates within the general legal framework set forth in the Indiana Code (IC). The INDOT has been granted legislative authority to procure P3 projects in Indiana. The statute providing authorization to procure P3 projects is [IC 8-15.7](#). INDOT will lead the procurement and will be responsible for the technical aspects of P3 projects and will commit, where it is appropriate, its appropriations towards a project. The relevant statute allows for the development, financing, and operation of P3 projects.

### INDIANA'S P3 MANAGEMENT STRUCTURE

Indiana has established itself as a national leader in using alternative delivery models to deliver major transportation infrastructure projects. The INDOT will be the procuring agency and will be responsible for the technical aspects of the procurement. INDOT has an established P3 Department that resides within the [Major Projects Delivery Division](#). Both the P3 Department and the Major Projects Delivery Division are responsible for delivering and overseeing P3s at INDOT.

### BENEFITS – DISADVANTAGES COMPARISON

The Project is being procured using a DBB delivery model and will be managed by INDOT. While P3s are not suitable for all projects, there are a few main benefits to P3s of all sizes and complexities. Using innovative project delivery models, such as P3s, to deliver and operate infrastructure projects have many benefits for INDOT including:

- **Accelerated project delivery:** An integrated consortium of qualified firms working concurrently on the design and construction of the project can accelerate project delivery. This process typically results in efficiencies and synergies for a more streamlined, accelerated delivery process.
- **Cost certainty and predictability:** INDOT's cost for the project is locked in at commercial close and is only subject to cost changes approved by INDOT. This provides more cost certainty when compared to traditional delivery. INDOT can better budget and allocate funding for other projects with the confidence that costs are less likely to increase.

- **Private sector innovation:** Innovative project delivery can be structured for multiple facets of the project to be coordinated and managed under a single entity and to enhance collaboration between the design, and construction in the development of the project bid. The exchange of ideas between these parties can result in significant value engineering efficiencies and can help to avoid technical issues. Private entities are typically experienced in the design and construction of similar projects and are incentivized to use these efficiencies and economies of scale to achieve lower costs.
- **Improved accountability:** One party, the Successful Proposer, is responsible for project delivery and operation regardless of the number of subcontractors. If the project is not delivered according to the contractual requirements, then the Successful Proposer is responsible.

While there are benefits to innovative project delivery, there are also disadvantages that should be considered, including:

- **Longer procurement timeline:** Innovative project delivery requires extensive upfront negotiations of the contract. The contract governs rights and obligations associated with the asset for the length of the contract. As a result, the procurement timeline can take longer for innovative project delivery when compared to traditional delivery.
- **Paying a risk premium to transfer unknown risks upfront:** The P3 delivery model transfers many risks associated with project delivery to the private sector. This is done through performance-based agreements that lock-in project costs, at commercial close. Given the nature of these contracts, not all risks are fully known at the outset. Therefore, a private entity may build a “risk premium” into their proposal. Not unlike the purchase of insurance, this investment is made to help lock-in costs and mitigate exposure to certain risks for the public sponsor. These costs can be mitigated in part by robust competition between proposers.

## RISK LOCATION ANALYSIS

INDOT employs a two-step screening process when assessing whether a project should be delivered using an alternative delivery model. During the initial project screening phase, INDOT reviews available project information and data and assesses the project against a set of screening criteria to determine the feasibility of delivering a proposed project via an alternative delivery method. Table 7-1 below summarizes criteria examined during the initial project screening phase. The primary screening criteria are merely a guide for assessment. A project that does not meet some or all the primary screening criteria may still advance to a secondary screening based on other considerations. Other unique characteristics of the project may require assessment of additional considerations.

**TABLE 7-1. INDOT P3 SCREENING CRITERIA – STEP ONE**

| High Level Project Screening Criteria |  |
|---------------------------------------|--|
| Project Complexity                    | Is the project sufficiently complex in terms of technical and/or financial requirements to effectively leverage private sector innovation and expertise? |
| Accelerating Project Development      | If the required public funding is not currently available for the project, could using a P3 delivery method accelerate the delivery of the project?      |

| High Level Project Screening Criteria |   |
|---------------------------------------|---|
| Transportation Priorities             | Is the project consistent with overall transportation objectives of the State?  |
|                                       | Does the project adequately address transportation needs?   |
| Project Efficiencies                  | Would the P3 delivery method help foster efficiencies through the most appropriate transfer of risk over the project life cycle?                  |
|                                       | Is there an opportunity to bundle projects or create economies of scale?  |
| Ability to Transfer Risk              | Would the P3 delivery method help transfer project risks and potential future responsibilities to the private sector on a long-term basis?        |
| Funding Requirement                   | Does the project have revenue generation potential to partially offset the public funding requirement if necessary?                               |
|                                       | Could a public agency pay for the project over time, such as through an availability payment, as opposed to paying for its entire costs up front? |
| Ability to Raise Capital              | Would doing the project as a P3 help free up funds or leverage existing sources of funds for other transportation priorities with the State?      |

Projects that proceed to the second screening step undergo a detailed screening. The objective of the detail level project screening is to further assess delivering the project as a P3, examine in greater detail the status of the project, and identify potential risk elements. In addition, the detail level project screening criteria evaluates the desirability and feasibility of delivering projects utilizing the P3 delivery method. The desirability evaluation includes factors such as effects on the public, market demand, and stakeholder support. The feasibility evaluation includes factors such as technical feasibility, financial feasibility, financial structure, and legal feasibility. INDOT will also begin to assess a timeline for achieving environmental approvals based on specific project criteria during this screening step. Detailed level screening criteria are provided below in Figure 7-2.

**TABLE 7-2. INDOT P3 SCREENING CRITERIA – STEP TWO**

| Detail Project Screening Criteria |  |
|-----------------------------------|--|
| Public Need                       | Does the project address the needs of the local, regional, and state transportation plans, such as congestion relief, safety, new capacity, preservation of existing assets?                                       |
|                                   | Does the project support improving safety, reducing congestion, increasing capacity, providing accessibility, improving air quality, improving pedestrian biking facilities, and/or enhancing economic efficiency? |
| Public Benefits                   | Will this project bring a transportation benefit to the community, the region, and/or the state?   |
|                                   | Does the project help achieve performance, safety, mobility, or transportation demand management goals?  |
|                                   | Does this project enhance adjacent transportation facilities or other modes?   |
| Economic Development              | Will the project enhance the State's economic development efforts?   |
|                                   | Is the project critical to attracting or maintaining competitive industries and businesses to the region, consistent with stated objectives?   |

| Detail Project Screening Criteria |   |
|-----------------------------------|---|
| Market Demand                     | Does sufficient market appetite exist for the project? Are there ways to address industry concerns?   |
| Stakeholder Support               | What is the extent of support or opposition for the project? Does the proposed project demonstrate an understanding of the national and regional transportation issues and needs, as well as the impacts this project may have on those needs?                            |
|                                   | What strategies are proposed to involve local, state and/or federal officials in developing this project?   |
|                                   | Has the project received approval in applicable local and/or regional plans and programs?   |
| Legislative Factors               | Is the project consistent with federal agency programs or grants on transportation (FHWA, FTA, MARAD, FAA, FRA, etc.)?  |
|                                   | Are there any legislative considerations that need to be considered such as tolling, user charges, or use of public funds?  |
|                                   | Is legislation needed to complete the project?  |
| Technical Feasibility             | Is the project described in sufficient detail to determine the type and size of the project, the location of the project, proposed interconnections with other transportation facilities, the communities that may be affected and alternatives that may need evaluation? |
|                                   | Is the proposed schedule for project completion clearly outlined and feasible?  |
|                                   | Does the proposed design appear to be technically sound and consistent with the appropriate state and federal standards?  |
|                                   | Is the project consistent with applicable state and federal environmental statutes and regulations?   |
|                                   | Does the project identify the required permits and regulatory approvals and a reasonable plan and schedule for obtaining them?  |
|                                   | Does the project set forth the method by which utility relocations required for the transportation facility will be secured and by whom?  |
|                                   | Are there public funds required and, if so, are the State's financial responsibilities clearly stated?  |
| Financial Feasibility             | Is the preliminary financial plan feasible in that the sources of funding and financing can reasonably be expected to be obtained?  |
|                                   | Are there any risks unique to the projects that have not been outlined above that could impair project viability?   |
| Project Risks                     | Are there any project risks proposed to be transferred to INDOT that are likely to be unacceptable?   |
|                                   | Does the project include a reasonable term of concession for proposed operation and maintenance?  |
| Term                              | Is the proposed term consistent with market demand, providing a best value solution for the State?  |
|                                   | Is the proposed term optimal for a whole-of-life approach?  |

Using the standard INDOT screening process it was determined that the Project is not a strong candidate for a P3 procurement but is a strong candidate for DBB delivery. Table 7-3 below provides additional considerations to the Project using the DBB delivery model.

**TABLE 7-3. INDOT P3 PROJECT CONSIDERATIONS**

| <b>Design-Build Project Considerations</b> |  |
|--|--|
| Technical Considerations                   | Considerations pertaining to project complexity, design, schedule acceleration, cost savings, and lifecycle performance and lifecycle cost objectives. |
| Market Considerations                      | Considerations pertaining to the market demand and market capacity and the marketability of the project to DB providers.                               |
| Resources and Capabilities                 | Considerations pertaining to INDOT's internal resources to deliver the project.  |

The qualitative and quantitative screening analyses indicated the project to be a strong candidate for DBB delivery for the following reasons:

- The project is large and located in a high traffic volume area. Maintenance of traffic schemes maintain open southbound. One lane northbound will be a continuous closure based on queuing analysis.
- An accelerated construction schedule would help to limit construction impacts to stakeholders while addressing safety concerns during the construction period.
- Maintenance of traffic is a challenge; the multiple work types included in the project could benefit from a high level of multi-discipline coordination and integrated approach to construction sequencing.
- The project characteristics (size, high traffic volumes and truck traffic) are such that a performance-based contract would help to reduce the risk of change orders and cost overruns.
- The project size will be highly attractive to the region's larger players and is likely to attract a strong pool of proposers willing to bid under a DBB model.

Therefore, INDOT identified the DBB model as the preferred delivery model and proceeded with procuring the project on that basis.

## **MARKET CONDITIONS**

The Project will not utilize funding outside of federal-aid and state transportation funds appropriated to INDOT as previously discussed in Chapter 5.

## CHAPTER 8. RISK AND RESPONSE STRATEGIES

### INTRODUCTION

This chapter addresses several important factors that could affect the Project and the financial plan for the Project. These risks fall under one or more of the following categories: Project Cost, Project Schedule, Financing, and Procurement. Significant consideration has been given to identifying risks and potential mitigation measures, and this chapter outlines these factors. Additionally, this chapter addresses the impact of the state’s financial contribution to the Project on its respective statewide transportation program.

### PROJECT COST RISKS AND MITIGATION STRATEGIES

The following factors shown in Table 8-1 have been identified as possible reasons for cost overruns/cost changes.

**TABLE 8-1. PROJECT COST – RISKS AND RESPONSE STRATEGIES**

| Risk  | Mitigation Strategy   | Likelihood of Occurrence | Impact of Occurrence |
|---|---|--------------------------|----------------------|
| <b>Original Cost Estimates</b>  |   |                          |                      |
| The risk that original cost estimates are lower than bids received.   | This project is near \$100M. At a time when inflation of material costs and contractor availability has become a challenge. A project of this magnitude might not draw more than 3 bids. Should that prove to be the case, the State will revise its financial plan, accordingly, including the possible inclusion of additional State and Federal funding. | Medium                   | Low                  |
| <b>Inflation</b>  |   |                          |                      |
| Highway construction inflation has been very volatile over the past several years and could significantly increase the cost of the Project. | Reasonable inflationary assumptions based on recent and historical trends in construction inflation have been included in current cost estimates. These estimates consider current commodity prices and unemployment rates.   | Medium                   | Medium               |
| <b>Cost Overruns During Construction</b>  |   |                          |                      |
| Cost overruns after start of construction could result in insufficient upfront funds to complete the project.                               | A DBB or progress payment concession structure helps transfer much of this risk from the public to the private sector successful proposer. A longer construction schedule of three seasons is also being vetted that would provide flexibility for the successful proposer.   | Medium                   | Low                  |

### PROJECT SCHEDULE RISKS AND MITIGATION STRATEGIES

The following risks have been identified below in Table 8-2 as those that may affect Project schedule and, therefore, the ability of the Project Sponsor to deliver the Project on a timely basis.

**TABLE 8-2. PROJECT SCHEDULE – RISKS AND RESPONSE STRATEGIES**

| Risk       | Mitigation Strategy | Likelihood of Occurrence | Impact of Occurrence |
|------------|---------------------|--------------------------|----------------------|
| Litigation |                     |                          |                      |

| Risk  | Mitigation Strategy  | Likelihood of Occurrence | Impact of Occurrence |
|---|--|--------------------------|----------------------|
| Lawsuits filed within the statutory protest period may result in significant delays to the start of construction and expose the Project to additional inflationary costs.                             | To mitigate the potential impacts of future litigation that could cause schedule delays and cost escalation, INDOT intends to adhere to the conditions of each federal and local approvals received to construct the project.  | Low                      | Medium               |
| <b>Unanticipated Site Conditions</b>  |  |                          |                      |
| Unanticipated geotechnical conditions could be encountered, potentially delaying the schedule, or increasing costs.   | Geotechnical investigations happened with borings, cores taken and piezometers to better understand soil conditions and groundwater levels. It has been determined that water levels are reasonable and appropriate subgrade treatments are being proposed. Updated spec language in cement stabilized subgrade are in place for quality assurance.                                | Medium                   | Low                  |
| <b>Hazardous Materials</b>  |  |                          |                      |
| Both known and unknown hazardous materials could delay the Project and/or lead to additional costs.   | Investigations have been conducted on identified sites and preliminary results do not indicate any significant problems.   | Low                      | Low                  |
| <b>Endangered Species</b>   |  |                          |                      |
| If endangered species (e.g., Indiana bat, Northern Long-eared bat, and Tricolored bat, etc.) are encountered, construction work may be disrupted, leading to schedule delays and/or additional costs. | Mitigation is an established process that minimizes delay with dedicated staffing to address surprise findings. Similar mitigation has been used on four previous corridor projects successfully to avoid construction delays.   | Low                      | Low                  |
| <b>Schedule Coordination</b>  |  |                          |                      |
| Due to the size and complexity of the Project, poor project scheduling and coordination could delay the Project schedule.   | A DBB or progress payment concession structure helps transfer much of this risk from the public to private sector DBB. The project team has held constructability reviews with the District and Central Office to maximize construction schedule. A longer construction schedule of three seasons is also being vetted that would provide flexibility for the successful proposer. | Medium                   | High                 |
| <b>Maintenance of Traffic</b>   |  |                          |                      |
| Traffic impacts and loss of access could adversely affect communities / businesses, negatively impacting support for project.   | A detailed maintenance of traffic (MOT) and traffic management plan (TMP) have been completed between the design team and INDOT. Temporary, night-time lane closures and closing a single NB lane have been evaluated and found to be the safest means of construction while mitigating traffic queuing.   | Medium                   | Medium               |
| <b>Project Start-up/Execution</b>   |  |                          |                      |

| Risk   | Mitigation Strategy   | Likelihood of Occurrence | Impact of Occurrence |
|--|---|--------------------------|----------------------|
| Delays in mobilizing required resources at project kick-off could delay the project at inception, requiring the Contractor to perpetually play catch-up with their schedule. | INDOT Standards keep schedule risk predominantly with the Contractor. Vigilant oversight by the project team will help mitigate delay claims. | Medium                   | Medium               |

## FINANCING RISKS AND MITIGATION STRATEGIES

Table 8-3 below discusses risks that may negatively affect the Project Sponsor’s ability to fund the Project cost effectively. For each risk, this table provides a summary of potential mitigation strategies.

**TABLE 8-3 FINANCING AND REVENUE – RISKS AND RESPONSE STRATEGIES**

| Risk  | Response Strategy   | Likelihood of Occurrence | Impact of Occurrence |
|---|---|--------------------------|----------------------|
| <b>Availability of State and Federal Funding</b>  |   |                          |                      |
| The state has identified and committed various levels of conventional funding for the Project within the timeframe of its budget planning cycle. Funding beyond this period is subject to appropriation risk. | Within procedural limitations, the state has demonstrated a strong commitment to ensuring that the Project is delivered given the investment of funds to date. INDOT has included the Project in its internal budgeting and financial control systems at the requisite funding levels. In addition, all anticipated funding amounts are reflected in Indiana’s fiscally constrained STIP and the TIP for the metropolitan region. | Low                      | Medium               |

## PROCUREMENT RISKS AND STRATEGIES

The risks shown below in Table 8-4 may affect the Project Sponsor’s ability to implement the Project due to risks associated with the procurement of the Project through a DBB procurement model.

**TABLE 8-4. PROCUREMENT – RISKS AND RESPONSE STRATEGIES**

| Risk   | Response Strategy   | Likelihood of Occurrence | Impact of Occurrence |
|--|---|--------------------------|----------------------|
| <b>Delay in Procurement</b>  |   |                          |                      |
| The state does not receive affordable bids or are not able to reach commercial close in the procurement. | INDOT contracting procedures include contingencies and processes for readvertising and rescheduling letting of contracts. | Medium                   | Medium               |

## IMPACT ON STATEWIDE TRANSPORTATION PROGRAM

The State has made specific commitments to the completion of the Project. Based on expectations of federal funding availability, as well as expectations regarding the availability of corresponding state transportation funds, the Project Sponsor believes the federal-aid highway formula, federal discretionary, and state transportation funds identified in this IFP are reasonably expected to be available, and without adverse impacts on the State’s overall transportation program or other funding commitments. Indiana has provided funding for the Project through a



combination of state and federal funding, including the Project in the State's capital program. Indiana will continue to make specific financial commitments to the Project based on its standard budget procedures and in accordance with the [STIP](#), which considers the needs of the overall transportation program and other projects throughout the State. INDOT is using the biennium appropriations for progress payments showing that Indiana has allocated these appropriations out of INDOT's Capital Program. INDOT estimates that these future payments will be 0.95% of its capital program. Funding for the Project from INDOT federal authorizations has been 2.94% of the NHPP and 0.3% of the HSIP. In addition to being reflected in internal budget and financial control systems, all anticipated funding amounts are reflected in the [NIRCC TIP](#).

## CHAPTER 9. ANNUAL UPDATE CYCLE

### **INTRODUCTION**

This chapter addresses the annual reporting period for the data reported in the Annual Update to the Financial Plan.

### **FUTURE UPDATES**

The effective date for this IFP is January 1, 2024. This IFP effective date is to accommodate the letting in July 2024. Future updates will be submitted to FHWA by November 30<sup>th</sup> each subsequent year through substantial completion with an effective date of September 1. This change will allow the Project Sponsor to manage the financial plans workload.