## DEPARTMENT OF HEALTH AND HUMAN SERVICES CENTERS FOR MEDICARE & MEDICAID SERVICES

PRINTED: 04/20/2015 FORM APPROVED OMB NO. 0938-0391

		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER:	` ′	(X2) MULTIPLE CONSTRUCTION A. BUILDING 01 - RUSH MEMORIAL HOSPITAL		(X3) DATE SURVEY COMPLETED  R 04/15/2015	
		151304	B. WING				
NAME OF PROVIDER OR SUPPLIER  RUSH MEMORIAL HOSPITAL				STREET ADDRESS, CITY, STATE, ZIP CO. 1300 N MAIN ST RUSHVILLE, IN 46173		04/13/2013	
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)		ID PREFI TAG	X (EACH CORRECTIVE ACTIO CROSS-REFERENCED TO TH	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)		
{K 000}	INITIAL COMMENTS		{K 0	00}			
	INITIAL COMMENTS  A Post Survey Revisit (PSR) to the Life Safety Code Recertification Survey conducted on 01/26/15 was conducted by the Indiana State Department of Health in accordance with 42 CFR 485.623(d).  Survey Date: 04/15/15  Facility Number: 005082 Provider Number: 151304 AIM Number: 100269820A  At this PSR survey, Rush Memorial Hospital was found in compliance with Requirements for Participation in Medicare/Medicaid, 42 CFR Subpart 485.623(d), Life Safety from Fire and the 2000 edition of the National Fire Protection Association (NFPA) 101, Life Safety Code (LSC), Chapter 19, Existing Health Care Occupancies.  The facility was constructed at three different times. The original building built in 1949 is a three story, non sprinkled building with a basement with a renovation to the first floor, second floor and small basement addition in 1972 of Type I (332) construction and non sprinkled except the elevator shaft and dumb waiter shaft enclosures. In 1996, a two story addition to the north of the original building was constructed and is a two story, sprinkled addition with a basement of Type I (332) construction. Because the original building and the addition are the same type of construction, the facility was surveyed as one building. Both buildings have a fire alarm system with smoke detection in the corridors, spaces open to the corridors, and hard wired smoke detection in all patient sleeping rooms. The						
	detection in all patient	t diceping rooms. The					

LABORATORY DIRECTOR'S OR PROVIDER/SUPPLIER REPRESENTATIVE'S SIGNATURE

TITLE (X6) DATE

Any deficiency statement ending with an asterisk (\*) denotes a deficiency which the institution may be excused from correcting providing it is determined that other safeguards provide sufficient protection to the patients. (See instructions.) Except for nursing homes, the findings stated above are disclosable 90 days following the date of survey whether or not a plan of correction is provided. For nursing homes, the above findings and plans of correction are disclosable 14 days following the date these documents are made available to the facility. If deficiencies are cited, an approved plan of correction is requisite to continued program participation.

## DEPARTMENT OF HEALTH AND HUMAN SERVICES CENTERS FOR MEDICARE & MEDICAID SERVICES

PRINTED: 04/20/2015 FORM APPROVED OMB NO. 0938-0391

STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION		(X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER:	(X2) MULTIPLE CONSTRUCTION  A. BUILDING 01 - RUSH MEMORIAL HOSPITAL			(X3) DATE SURVEY COMPLETED	
		151304	B. WING _			R 04/45/2045	
	ROVIDER OR SUPPLIER		STREET ADDRESS, CITY, STATE, ZIP CODE  1300 N MAIN ST  RUSHVILLE, IN 46173				
(X4) ID PREFIX TAG	SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION)		ID PREFI) TAG	(EACH CORRECTIVE ACTION SH	PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY)		
{K 000}	Continued From page facility has a capacity at the time of this sur	of 25 and had a census of 6	{K 0	00)			